YNK-DBR No.....
Date.....

ಸ.ಕಾ.ಅ / ಯ.ಉ.ವಿ.
ಎಸ್.ಬಿ.ಆರ್. ಸಂಖ್ಯೆ: 0010
ದಿನಾಂಕ: 12-5-2023

Original/Duplicate/Triplicate

P.W.G. 17 — 1st and final Bill

CONTRACT CERTIFICATE

Reference paras 158 & 170

No

Division Yelahanka — Sub division Yelahanka — Date

Bills received No — Date — Sub-divisional — Cash book vr No

Divisional — Date

Sheduled Docket No — Head of account P3726

Name of work(as per sanctioned estimate) :- **NAME OF WORK :-Construction of RO Plant at Harohalli Village in Chowdeshwari ward no-02 of Yelahanka Sub division**

Work Code:-002-23-000011

Name of contractor and full address :- **Agency:-SRI.SAMBASHIVA,No:04,3rd Main Road,Chamundeshwari L/O Doddabommasandra,Vidyaranyapura, Bangalore-560097.**

Reference to agreement No :- 48 — **Estimated cost : 27.00 lakhs** — Work order No 4 Date: 30-12-22

Certified that the measurments were taken by me on 3/5/23 and recorded on pages 586422 to 586436 of measurment book No 5865 and the work is satisfactorily executed by the contractor.

Signature of contractor — Asst. Engineer

Certified that the measurments were taken by me on 3/05/2023 and recorded correct.The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of account II have been actualy brought to site of work and the contractor has not previously received any advance on this security. These materials are of any imperishable nature and are all required by the contractor for immidiate use on the work in connection with items for which rates finished work have been agreed upon.A formal agreement signed and executed by the contractor is recorded in divisional office.

Sub-divisional Officer — Asst Executive Engineer

Yelahanka Sub. Divison (BBMP Ynk. Zn) Yelahanka, Bangalore

II MEMORANDUM OF PAYMENT

1) Total value of work done or supplies as per A/c within

2) Deduct amount to be held in reserve being—percent Rs———%———

3) Balance

4) Deduct payments

a) Amount of previous payment as in divisional/sub divisional cash book vr No———dated———S.D No———Amount adjusted towards cash advance recovery of

b) Cost of payments/stores or other materials supplied now made recovery of amount creditable to this/other work.

Amount paid on this bill by cheque/cash

Total

5). Balance being unpaid value of work done held in reserve

6) Deduct cash of advance made on divisional/sub divisional cash book vr No———dated———last adjustment.

7) Net amount due to or from contractor.

UN ADJUSTED ITEMS

8) Advance to contractor for materials to site(as detailed within)

9) Value of government materials supplied.

TOTAL AMOUNT UN-ADJUSTED

Bill Amount	
(a) GST	
TOTAL	2178000=00
Less : I.Tax	21780=00
SGST	18460=00
CGST	18460=00
BCWWC	21780=00
CBF	21780=00
ROYALTY	-
FINE	-
FSD	-
OTHERS	-
TOTAL DEDUCTION	82658=00
NET PAY	2095342=00

Contractor's signatures

Received Rs———(in words)———

For use in the Executive Engineer's office

———by cash and by adjustment———

of payment as per memorandum

(In final settlement of all demand)

Witness

1)

2)

Reciept Stamp

Audited & Admitted For Rs. 2178000=00

By Ch Rs: 2095342=00 (In Words)———

For Rs. 82658. ———And by Adjustment

Dated signature of contractor

paid by me cheque No dated

Cash Rs.....

Date — Initials of officer making payment — Date — Executive Engineer

Account Subdent

Exe Engineer
B.B.M.P. Bangalore

Sl. No	Items grouped under • Sub-heads and Sub-works of the estimate	Unit	Previous Measurement		Present Measurement			Total Up to date	
			Qty	Cost	Qty	Rate	Amount	Qty	Cost
1	2	3	4	5	6	7	8	9	10
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works in all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenaces required to complete the work. Depth exceeding 1.5m, but not exceeding 3 m	Cum			38.15	176.87	6747.59	38.15	6747.59
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	Cum			1.49	2276.22	3389.29	1.49	3389.29
3	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. Mix 1:3:6 (M10) Using 40 mm nominal size graded crushed coarse aggregates.Specification	Cum			4.60	4936.40	22687.69	4.60	22687.69
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates	Cum			1.26	5226.14	6584.94	1.26	6584.94
5	Providing Size Stone masonry with hard stone in foundation & plinth with Cement mortar 1:6 (1 cement : 6 coarse sand)	Cum			9.45	4756.86	44952.33	9.45	44952.33
6	Filling available excavated earth (excluding rock) in trenches, plinth, sides of foundations and other similar works etc. in layers not exceeding 20cm in depth, consolidating each deposited layer by ramming and watering, lead up to 50 m and lift upto 1.5 m.	Cum			19.16	181.32	3473.91	19.16	3473.91

7	**Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3)**	Sqm			18.99	65.77	1249.04	18.99	1249.04
8	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km	T.km			23.20	85.32	1979.64	23.20	1979.64
9	Providing and laying in position Reinforced cement concrete for all **Sub structures of building,** Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) **M25** Design Mix Using 20 mm nominal size graded crushed coarse aggregates	Cum			11.39	5751.75	65512.43	11.39	65512.43
10	Providing and laying in position Reinforced cement concrete for all **Super structures of building** , Road works, Water works, Irrigation works & super structure works of bridges upto 3.50 m height. The granite/ trap/ basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers laid in layers, well compacted using needle vibrators. The cost includes all lead & lifts, cost of all materials, quality confirming to the requirements of relevant IS codes , labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement, dowel bars & formwork to be paid separately) **M25 Design Mix** Using 20 mm nominal size graded crushed coarse aggregates	cum			2.41	6047.93	14569.46	2.41	14569.46
11	**Slab**	cum			7.10	6597.74	46843.95	7.10	46843.95
12	**Beams**	cum			3.65	6597.74	24068.56	3.65	24068.56
13	**Lintel**	cum			0.83	6597.74	5489.32	0.83	5489.32
14	Providing Thermo-Mechanically Treated bars of grade Fe 550 Steel reinforcement for R.C.C. work including straightening, cutting, bending, placing in position, binding and anchoring to adjacent members whereever necessary complete as per Design including cost of material, labour, usage charges complete as per specifications. (The laps and wastages shall not be measured separately)	kg			3087.43	85.32	263419.10	3087.43	263419.10
15	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x200x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) - 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.	Sqm			31.35	1063.00	33325.05	31.35	33325.05

16	Providing and constructing load bearing wall with Solid Concrete blocks of size 400x150x200mm having block density more than 1800kg/m3 and minimum compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part - I) 2005 and constructed with CM 1:4 as per IS 2572:2005 including cost of all materials, labour, scaffolding and curing, usage charges of machinery etc complete as per specifications.	Sqm			24.19	943.02	22809.30	24.19	22809.30
17	Providing 20 mm cement plaster of mix :1:4 (1 cement: 4 fine sand) to brick/stone masonary including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge	Sqm			125.35	265.75	33311.23	125.35	33311.23
18	Providing 18 mm cement plaster in two coats under layer 12 mm thick cement plaster with cement mortar 1:5 (1 cement : 5 coarse sand) and a top layer 6 mm thick cement plaster with cement mortar 1:3 (1 cement: 3 coarse sand) finished rough with sponge to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer-in-charge.	Sqm			34.65	286.19	9916.48	34.65	9916.48
19	Providing 12mm thick cement plaster in floating coat of neat cement of mix :1:4 to Brick masonry including rounding off corners wherever reduired smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per diredtion of Engineer-in-charge	Sqm			47.32	232.87	11018.24	47.32	11018.24
20	Providing and applying white cement based putty of average thickness 1 mm, of approved brand and manufacturer, over the plastered wall surface to prepare the surface even and smooth complete as per specifications and as per directions of Engineer in charge.	Sqm			81.97	73.77	6046.56	81.97	6046.56
21	Painting with synthetic enamel paint of approved brand and manufacture of required colour to give an even shade :Two coats on new work over an under coat of suitable shade with ordinary paint of approved brand and manufacture after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm			81.97	115.54	9470.24	81.97	9470.24
22	Finishing walls with Acrylic Smooth exterior paint of required shade :New work (Two coat applied @ 1.67 ltr/10 m² over and including priming coat of exterior primer applied @ 2.20 kg/10 m²) with paint of approved quality to give an even shade, after thoroughly brooming the surface to remove all dirt, dust, mortar drops and foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm			125.35	120.88	15152.07	125.35	15152.07

23	Providing and laying Cement concrete flooring 40 mm thick with 20mm nominal size stone aggregate using 1:2:4 (1 cement : 2 coarse sand : 4 graded stone aggregate) finished with a floating coat of neat cement, including cement slurry complete-	Sqm			47.15	355.52	16762.77	47.15	16762.77
24	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necesary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates,	cum			4.72	5226.14	24641.25	4.72	24641.25
25	Providing and laying Polished Granite stone flooring in required design and patterns, in linear as well as curvilinear portions of the building all complete as per the architectural drawings with 18 mm thick stone slab over 20 mm (average) thick base of cement mortar 1:4 (1 cement : 4 coarse sand) laid and jointed with cement slurry and pointing with white cement slurry admixed with pigment of matching shade including rubbing , curing and polishing etc. all complete as specified and as directed by the Engineer-in-Charge. ** Polished Granite stone slab Black, Cherry Red, Brown, Cat Eye, River Pink or equivalent.	Sqm			29.99	2550.86	76487.54	29.99	76487.54
26	Providing and fixing aluminium work for doors, windows, ventilators and partitions with extruded built up standard tubular sections/ appropriate sections and other sections of approved make conforming to IS: 733 and IS:1285, fixing with dash fasteners of required dia and size, including necessary filling up the gaps at junctions, i.e. at top, bottom and sides with required EPDM rubber/ neoprene gasket etc. Aluminium sections shall be smooth, rust free, straight, mitred and jointed mechanically wherever required including cleat angle, Aluminium snap beading for glazing / paneling, C.P. brass / stainless steel screws, all complete as per architectural drawings and the directions of Engineer-in-charge. (Glazing, paneling and dash fasteners to be paid for separately) :For shutters of doors, windows & ventilators including providing and fixing hinges/ pivots and making provision for fixing of fittings wherever required including the cost of EPDM rubber / neoprene gasket required (Fittings shall be paid for separately) Polyester powder coated aluminium (minimum thickness of polyester powder coating 50 micron) including cost of materials, labour, usage charges of machinery complete as per specifications.	Sqm			108.00	412.51	44551.08	108.00	44551.08

27	Providing and fixing 12 mm thick prelaminated particle board flat pressed three layer or graded wood particle board conforming to IS: 12823 Grade I Type II, in panelling fixed in aluminum doors, windows shutters and partition frames with C.P. brass / stainless steel screws etc. complete as per architectural drawings and directions of engineer-incharge: Pre-laminated particle board with decorative lamination on one side and balancing lamination on other side including cost of materials, labour, usage charges of machinery complete as per specifications.	Sqm			10.20	711.93	7261.69	10.20	7261.69
28	Providing and fixing M.S. grills of required pattern in frames of windows etc. with M.S. flats, square or round bars etc. including priming coat with approved steel primer all complete. Fixed to openings / wooden frames with rawl plugs screws etc.	kg			9.45	141.32	1335.47	9.45	1335.47
29	Providing & fixing of louvered ventilator made out of multi chambered UPVC(Matching to RAL-9016) sections and with minimum TiO2(Titanium Dioxide) at 6PHR with TPE(Thermo Plastic Elastomer) and lead free with gaskets -grey colour having isolated drainage and reinforced with Galvanized Iron profile through-out the ventilator frame. The frame having overall size of 39mm x 39mm with GI reinforcement of 1mm thickness. Louver clip in Aluminium (powder coated in white) will be used on the frame along with plastic parts for fixing the 4 mm pin head glass. Wall thickness of frame shall be 2mm.Maximum possible size – 1000mm x 1000mm. (The cost is inclusive of all fixtures and separate charges for minor T&P's shall not be made).	Sqm			0.45	4328.46	1947.81	0.45	1947.81
30	Painting Steel work with Deluxe Multi Surface Paint to give an even shade. Two coat applied @ 0.90 ltr/10 m² over an under coat of primer applied @ 0.80 ltr/10 m² of approved brand and manufacture including preparing the surface after thorougly cleaning oil, grease, dirt and foreign matter, cost of materials, labour complete as per specifications and as per directions of Engineer-in-charge.	Sqm			0.45	94.21	42.39	0.45	42.39
31	Providing and laying water proofing treatment to the Roof with PU based single component elastomeric pure polyurethane based coating on New terrace/Chajjas/Sunken portion of WC:Bathroom, cold applied PU waterproofing membrane that is highly elastic with elongation greater than 400% and tensile strength greater than 2MPa as per ASTM D412. The waterproofing membrane to be applied in 2coats @ 1.6kg per m2 to achieve final DFT (dry film thickness) of 1mm including prime coat of epoxy primer @150 g per m2 and protection with 120gsm Geo-textile over the waterproofing membrane. The finished cost to include surface preparation, making coving at Junction, Bore Packing, treatment of construction joints completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.	Sqm			47.36	662.16	31359.90	47.36	31359.90

32	Providing and laying water proofing treatment to the Water tanks & Liquid Retaining structures with two component acrylic polymer modified cementitious waterproofing membrane with minimum elongation of 50% applied @ 1.5 kg/m2 for internal side waterproofing in two layers with waiting period of 4-6 hrs per layer and food grade epoxy coating in two coats certified by CFTRI Mysuru, including surface preparation completely as per specification & with a 10 years warranty on product & work from certified manufacturers as per the direction of the Engineer In charge.	Sqm			31.52	404.40	12746.69	31.52	12746.69
33	Supplying and fixing rolling shutters of approved make, made of required size M.S. laths, interlocked together through their entire length and jointed together at the end by end locks, mounted on specially designed pipe shaft with brackets, side guides and arrangements for inside and outside locking with push and pull operation complete, including the cost of providing and fixing necessary 27.5 cm long wire springs manufactured from high tensile steel wire of adequate strength conforming to IS: 4454 - part 1 and M.S. top cover of required thickness for rolling shutters. 80x0.90 mm M.S. laths with 0.90 mm thick top cover including cost of materials, labour, usage charges of machinery complete as per specifications and as per directions of the Engineer-in-Charge.	Sqm			17.70	2230.89	39486.75	17.70	39486.75
34	Providing and placing on terrace(at all floor levels), polyethylene water storage tanks as per IS 12701 marked,with cover and suitable locking arrangement and making necessary holes for inlet,outlet and overflow pipes but without fittings and the base support for tank(For 1000 litre capacity)	Ltr			1000.00	7.11	7110.00	1000.00	7110.00
35	Supplying and installation of 3000 LPH RO drinking water treatment plant comprising of raw water strorage tank,anti rolling closing system with pump & tank sand filler activated carbon filter,High pressure pump,R.O membranes,R.O.Pressure Tubes, Skid house the complete R.O plant,control panel,Chemical cleaning tank,Ph dosing system with pump and dosing tank product water storage UV Sterilizer Interconnecting piping with SKID,complete instrumentation with necessary gauges and flow indicator as required in the plant with PH meter etc...	Nos			1.00	848400.00	848400.00	1.00	848400.00
36	PTMT grating 100 mm dia.	Each			2.00	14.22	28.44	2.00	28.44
37	Providing and fixing brass bib cock of approved quality : 20 mm nominal bore	Nos			2.00	306.64	613.28	2.00	613.28
38	Providing and fixing brass stop cock of approved quality : 20 mm nominal bore	Nos			2.00	306.64	613.28	2.00	613.28
39	Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats complete : 20 mm nominal bore	Nos			2.00	319.97	639.94	2.00	639.94

40	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes, conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 20mm nominal dia pipes	Mtr			20.00	331.52	6630.40	20.00	6630.40
41	Providing and fixing on wall face unplasticised rigid PVC rain water pipes conforming to IS:13592 Type A, including jointing with seal ring conforming to IS:5382, leaving 10mm gap for thermal expansion, [i] single socketed pipes 100mm diameter	Mtr			8.00	224.87	1798.96	8.00	1798.96
42	Supply and delivery of Centrifugal pumpset at site brand new best make and with discharge duty confirming to ISI standards and its latest amendments2 HP, Size 50x40 Head 22M, Discharge 186 LPM	Each			1.00	15527.34	15527.34	1.00	15527.34
43	Open conduit System: Supplying heavy gauge PVC conduit pipe .....dia confirming to IS 2509 with suitable size bends, plugs in case of RCC ceiling and RCC wall stone structure or rawl plugs in case of brick walls and cement plastering damaged portion using heavy gauge saddles at an interval of 700mm using WF screws.a) 19/20mm dia 2mm thick	Mtr			20.00	54.94	1098.80	20.00	1098.80
44	Supplying and flush mounting teak wooden box without front plank, made of not less than 15mm thick wood, after due groove cutting, necessary masonry patch work complete. d)8''x6''x3''(203x152x76mm)	Each			4.00	60.60	242.40	4.00	242.40
45	Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials a) Short point upto 3Mtr from tapping point to out let via switch	Point			1.00	223.01	223.01	1.00	223.01
46	Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated multi strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materials b) Medium point above 3Mtr upto 6Mtr from tapping pointr to out let via switch.	Each			1.00	311.89	311.89	1.00	311.89

47	Point wiring using copper wire with switch Supplying and wiring adopting loop system in existing PVC Conduit/casing caping using Copper PVC insulated [illegible]i strand 2x1.5Sqmm copper wire with a 6Amps flush type SP control switch shall be fixied on the exisiting plastic sheet /gang box, the pther end of the wires shall be terminated with sufficient loose length in a wood/PVC round block.complete for each outlet. I. Point wiring using class A materialsc)Long point above 6Mtr upto 10Mtr from tapping point to out let via switch	Each			2.00	458.14	916.28	2.00	916.28
48	Supplying 6A flush/projected type socket and a 6 amps flush/ projected type SP switch either surface/flush mounting in a exisiting gang box or in a 4mm thick plastic sheet and fixing over a flush mounted wooden box and wiring using necessary capacity wires as required. b) 6Amps 3/5 way	Each			1.00	115.54	115.54	1.00	115.54
49	Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.a) 1.5 sqmm,	Mtr			20.00	21.01	420.20	20.00	420.20
50	Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.b)2.5Sqmm	Mtr			15.00	32.32	484.80	15.00	484.80
51	Wiring for lighting/power circuit using one of FLRS PVC insulated 1100v grade, multis and CopperWITH LOW conductor single core cable in open or consealed system of wiring.I Group A Materials.c) 4 sqmm	Mtr			25.00	47.67	1191.75	25.00	1191.75
52	Supplying 4mm thick plastic sheet with necessary niches for fixing switches, regulators etc., and fixing on exisiting wood or metal box using N.F.screws	sq cm			1500.00	0.23	345.00	1500.00	345.00
53	Supplying and fixing pbbc bakelight stright or slant batton holderand wiring within 60v/230volts lamp group	Each			4.00	71.10	284.40	4.00	284.40
54	Supplying and fixing retrofit type -PL-LED lamp...W LED linear Source with CCT 6500 degree K, CRI>70%efficacy>80 lumen per watt,life>25000 burning hours and compliance to IS 10322/IEC 60598,LM 79 and LM80.The LED are driven by HF electronicdriver integrated in the system, with PF>0.95, power loss Should <5% of lam Wattage.,short Circuit and open circuit Protection to be integrated Circuit, THD less than 20%,life as per LM79.the operating input voltage should be between130 t 275 volts.Tested by NABL/CPRI accredited laboratory with 2 years Warranty agnist any manufacturing defect working under standard electrical condition.18-20Watts	Each			1.00	558.33	558.33	1.00	558.33
55	Supply wall mountaing fan suitable to operate of single phase -230v A.C supply 400mm sweep a.group A	Each			1.00	2293.10	2293.10	1.00	2293.10

56	Supply of LED Streetlight luminaire with pressure die cast aluminium housing body for optimal thermal dissipation. Lamp compartment comprising of anti glare clear diffuser with Injection moulded polycarbonate material, delivering superior light output. Rated life Burning Hrs 50000 hr @ Lumen Maintenance of 70%, maximum light intensity should be between 60 degrees to 70 degrees. CCT > 5500K, IP 66 optical and electrical compartment & impact resistance of complete luminaire > IK08. Power Factor >0.9 with mains, Surge Protection-Min 5KV along with Over voltage/ Overload, short circuit/ miss-wiring protection. Compatible for pole mouting with outer dia of 40mm to 50mm. Universal Voltage driver to operate wide voltage range from 100V to 270V 50/60Hz application. Compliance to IS 10322/IEC 60598, LM 79 & LM 80 Adherence with RoHS. UL approved MCPCB. Top access street light with single screw to ensure ease of maintenance at the sight site location with minimized minimal tools. LED Light fixture with .....W System Power consumption. LED Efficiency>130lm/w, nominal CRI >75. Luminaire manufacturer should have in-house facility accredited by NABL/CPRI & any Government certified agency & Design & Development facility certified by ISO 9001:2008 . Housing with supplier word mark /name shall be Engraved / Embossing on the die cast housing/	Each				1.00	2950.01	2950.01	1.00	2950.01
57	Supplying and fixing of T5 Fluorescent Tube with 14W power consumption with low 3mg Mercury content & below 40% glass content than T8 lamp & 20% less phosphor coating than T8 with initial lumen on 1350 (for 3000-6500 deg Kelvin), rated Avg life (12 Hr. Cycle) of greater than 35000 burring hours. Operating voltage range from 180V to 265V, 50Hz AC power Supply	Each				5.00	106.66	533.30	5.00	533.30
58	Supply and fixing polished wood board made of not less than 15mm thick plank on both sides with plank made out of not more than 2 pices and fixing the same to the wall using tapered inverted woode plug screws etc., a) 20"x20"2.5"	Each				4.00	254.52	1018.08	4.00	1018.08
59	Supplying and fixing of Procelain fuse channel with cut out on exisiting wooden/panel using necessary nuts, bolts and washers etc., complete.a) 32Amps	Each				6.00	161.60	969.60	6.00	969.60
60	Supply of an load charge over switches 4poles 415v 50Hz A.C supply with AC23A duty a) up to 63amps Groups A	Each				1.00	4189.48	4189.48	1.00	4189.48
61	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and C type curve indicator ON/OFF Energy cross 3 with short circuit breaking capacity of 10K and complete wiring as required. e)6-32amps TPN . Group A	Each				1.00	1938.39	1938.39	1.00	1938.39
62	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and C type curve indicator ON/OFF Energy cross 3 with short circuit breaking capacity of 10K and complete wiring as required. 6-32amps TPN Group A	Each				3.00	1435.82	4307.46	3.00	4307.46

63	Supplying, fixing and wiring Electronic Trivector Meter (ETV) 5 to 32/63 A three phase 4 wire whole current class-1 Accuracy Energy Meter.	Each			1.00	4141.00	4141.00	1.00	4141.00
64	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipments on the meter board using 40mm dia 2.90 thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proprotion of salt and charcoal 150mm alround the pipe to complete depth. the connection form the pipe to the conduit etc, is to be established through GI wire of size as oer ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and checknuts etc, the pipe shall have 16 through holes of 12mm dia	Nos			4.00	2423.19	9692.76	4.00	9692.76
65	Supplying and running of GI/Copper strips for grounding connections using necessary fixing material as required GI strip 25x3mm	Mtr			20.00	60.60	1212.00	20.00	1212.00
66	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanished, steel wire/steel tap armoured cable with PVC outer sheating 1.1 KV class.I. Class 'A' PVC Cable.d) 4 core 16 sqmm	Mtr			16.00	121.20	1939.20	16.00	1939.20
67	Labour charges for lying of 1.1 KV class UG cable when supplied agency in existing trench GI pipe / stoneware pipe / on wall /on pole as required. I. In existing trench/duct.a) 6 sqmm to 16 sqmm	Mtr			15.00	9.60	144.00	15.00	144.00
68	Digging of trench of 0.6 m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc.,complete. .a) In soil (ordinary)	Mtr			20.00	61.41	1228.20	20.00	1228.20
69	Supplying and fixing of class A (medium duty) GI pipe of wall thick ness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class. a) 40mm	Mtr			15.00	270.68	4060.20	15.00	4060.20
70	Supplying &fixing L.T.cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers ect.b) 16 Sqmm	Each			5.00	218.16	1090.80	5.00	1090.80
71	Providing BESCOM deposits excuding ESCOM 3 pahse energy meter (as per intimation letter from ESCOMS) for 10hp 3phase power supply under LT-5 tariff.	Ltr			1.00	8080.00	8080.00	1.00	8080.00
						Sub Total RS	1845981.38		1845981.38
						Add 18% of GST RS	332276.65		332276.65
						Grand Total RS	2178258.02		2178258.02

Certificate:-

1) Certified that the above work done is satisfactorly Completed.
2) Certified that the,There is no debries have been cleared to site.

AE
Ward no 02

Asst. Executive Engineer
Assistant Executive Engineer
Yelahanka Sub Divison
Yelahanka Sub Division
(BBMP Ynk Zn)
BBMP, Bangalore-64.
Yelahanka, Bangalore